State of California • Department of Resources Recycling and Recovery (CalRecycle)



## **Preliminary Closure & Postclosure Maintenance Plan:**

☐ Maps pursuant to §21790(b)(2), indicating:

Existing limits of waste placement

Property boundaries

| Qualitative Review Checklist CalRecycle 178 (Revised 11/16) Reviewer:   |  |  |  |
|---|--|--|--|
|   |  |  |  |
| Objective of Qualitative Review:  |  |  |  |
| To determine if the work elements specified in the Preliminary Closure and Postclosure Maintenance Plans meet California Code of Regulations Title 27, Division 2, Chapter 3, Subchapter 5, Article 2 content requirements and determine if plans are of adequate detail to produce a detailed cost estimate for disbursement of financial assurance funds. |  |  |  |
| QUALITATIVE REVIEW CHECKLIST<br>Preliminary Closure Plan Contents §21790  |  |  |  |
| Check to ensure adequacy.   |  |  |  |
| <ul> <li>□ Dated and signed professional certification:</li> <li>□ Civil Engineer registered with the State of California</li> <li>□ Certified Engineering Geologist registered with the State of California</li> </ul>   |  |  |  |
| ☐ Table of contents   |  |  |  |
| ☐ Site description ☐ Site acreage ☐ Total area of landfill property:  |  |  |  |
| <ul> <li>Area of the limit of waste:</li> <li>An estimate of the maximum extent of the landfill that will ever require closure at any given time during the lift of the landfill [§21790(b)(6)]:</li> </ul>   |  |  |  |
| <ul> <li>☐ Closure date pursuant to §21790(b)(7):</li> <li>☐ Based on volumetric calculations, including supporting documentation</li> <li>☐ Accounts for the effects of settlement and for volume occupied by daily cover</li> </ul>   |  |  |  |
| Description of waste types:   |  |  |  |
| Surrounding land uses:  |  |  |  |
| Maps  |  |  |  |

| Permitted limits of waste placement  |
|--|
| Proposed final limits of waste placement   |
| ☐ Entry roads  |
| Structures outside the property boundary but within 1000 feet of the property boundary   |
| General location of the landfill   |
| Location map of the current monitoring and control systems [Pursuant to §21790(b)(4)] including:  Leachate, drainage, and/or erosion control systems as required                                 |
| Landfill gas monitoring and control systems as required  |
| Topographic map, drawn at appropriate scale and contour interval, and drawn to an appropriate detail, [pursuant to §21769(c)(2)(D)] showing:   |
| The boundaries of the Unit(s) to be closed and of the facility   |
| The projected final contours of the Unit(s) and surrounding area(s)  |
| Any changes in surface drainage patterns, as compared to the preexisting natural drainage patterns   |
| ☐ The final limits of waste placement  |
| Map showing site security and structure removal to illustrate requirements of §21790(b)(8)(A)  |
| nal Cover  |
| Final cover design description   |
| Prescriptive cover   |
| Foundation layer – at least 2 ft thick   |
|  |
| Low-hydraulic-conductivity layer – at least 1 ft thick with hydraulic conductivity less than or equal to   |
| 1 x 10^-6 cm/sec   |
| Erosion-resistant layer – at least 1 ft thick  |
| ☐ Via a vegetative cover   |
| ☐ Via a mechanically erosion-resistant layer   |
| ☐ Engineered alternative cover   |
| Alternative Cover components:  |
|  |
| Cover functions with minimum maintenance and provides waste containment to protect public health and safety by controlling at a minimum, vectors, fire, odor, litter, and landfill gas migration |
| Cover Soil Availability Evaluation   |
| Estimate the volume or amount needed of each type of material  |
| On-site materials  |
| Tests to confirm the suitability of the material   |
| Estimate of materials available on-site  |
| Off-site materials   |
| Tests to confirm the suitability of the material   |
| Estimate of materials available off-site   |
| Anticipated Grading  |
| Final cover slopes no steeper than 1-3/4:1 (Horizontal: Vertical) unless approved by RWQCB   |
| Have a minimum of one fifteen-foot wide bench for every fifty feet of vertical height unless approved by RWQCB   |
| All portions of the landfill cover shall have a slope of at least 3% unless approved by RWQCB  |
|  |

|  | Discussion of how the grading is designed to prevent ponding and to prevent soil erosion due to high run-off |  |  |
|--|--|--|--|
|  | Velocities   |  |  |
|  | Designed to reduce the impacts to health and safety and take into consideration any postclosure land use     |  |  |
|  | Check all faces of the fill and decks for:   |  |  |
|  | Potential slip surfaces – review geology and soil data   |  |  |
|  | Grade of slopes – review final grading plan  |  |  |
|  | If slopes are steeper than 3:1, review slope stability report  |  |  |
|  | In slope stability report:   |  |  |
|  | Check to see if proper sections are analyzed (slopes > 3:1)  |  |  |
|  | Check investigation boring locations, logging data, soil testing results                                     |  |  |
|  | Review input parameters to stability analysis software   |  |  |
|  | Review output surfaces in order to determine if the surface makes sense given the section profile            |  |  |
|  | Check factors of safety for appropriate slopes (F.S. > 1.5 for pseudostatic)                                 |  |  |
| Ш  | Drainage Plan  |  |  |
| Hydrology and hydraulic calculations   |  |  |  |
|  | Class II MSW Landfills – design storm is the 1000-yr, 24-hr precipitation event                              |  |  |
| (use for sizing storage capacity)  |  |  |  |
|  | Class III MWS Landfills – design storm is the 100-yr, 24-hr precipitation event                              |  |  |
|  | (used for sizing storage capacity)   |  |  |
|  | Local hydrology data for 100-yr, 1-hr precipitation event (used for sizing conveyances)                      |  |  |
|  | Check design location of run off storage basins  |  |  |
|  | Make sure flow is directed away from the trash   |  |  |
|  | If basins are near trash, an impermeable barrier needs to be in the design.                                  |  |  |
| Construction Quality Assurance (CQA) Plan Outline should include:  |  |  |  |
|  | A delineation of the CQA management organization, including a chain of command                               |  |  |
| A detailed description of the level of experience and training of the contractor, work crew, and CQA   |  |  |  |
| <ul> <li>Description of the CQA testing protocols including:</li> <li>Sampling location maps</li> <li>Frequency of inspections by operator, CQA officer, or design professional</li> </ul> |  |  |  |
|  |  |  | Frequency of performance audits                                    |
|  |  |  | Sampling and field testing procedures and equipment to be utilized |
|  | Size, method, location, and frequency of sampling  |  |  |
|  | Pass/fail criteria for sampling and testing methods  |  |  |
|  | Description of corrective procedures in the event of a test failure  |  |  |
|  | CQA manufacturer or third party data on all geosynthetics utilized   |  |  |
|  | CQA documentation in the report should include:  |  |  |
|  | Daily summary reports (daily record keeping)   |  |  |
|  | Acceptance reports (verify that all materials and construction procedures meet the specifications)           |  |  |
|  | Final documentation (all reports providing evidence that CQA plan was implemented)                           |  |  |
|  | Check types, frequencies, and cost rate of tests to be performed   |  |  |
|  | For consistency, at least two placement tests should be performed on the barrier layer                       |  |  |
|  |  |  |  |

|     | Frequency range:  |
|-----|---|
|     | Barrier layer: 1 test per 200 yd³ – 1 test per 1000yd³  |
|     | Subgrade: 1 test per acre – 1 test per 5 acres  |
|     | Review soil <b>laboratory tests</b> required for specified cover materials for adequacy and completeness of test selection.   |
|     | For all cover material the following tests should be performed:   |
|     | Particle size analysis (ASTM D 422-93)  |
|     | Compaction characterization (ASTM D 1557-91)  |
|     | Classification of Soils (ASTM D 2487-93)  |
|     | For low-hydraulic-conductivity layer the following tests should be performed:   |
|     | Particle size analysis (ASTM D 422-93)  |
|     | Compaction characterization (ASTM D 1557-91)  |
|     | Classification of Soils (ASTM D 2487-93)  |
|     | Liquid limit, plastic limit, plasticity index (ASTM D 4318-93)  |
|     | <ul> <li>Triaxial-cell method with back pressure (a.k.a. falling or constant head permeability tests) (USEPA Test<br/>Method 9100)</li> </ul>   |
|     | From these tests, a moisture-density curve for the low-hydraulic-conductivity layer should be developed Review required earth material/geosynthetic <b>placement tests</b> for adequacy and completeness                          |
|     | All earth materials:  |
|     | Laboratory soil characterization tests as above (particle size analysis, compaction characterization, classification of soils, liquid limit, plastic limit, plasticity index, triaxial-cell method with back pressure)            |
|     | Description and Identification of Soils (ASTM 2488-93)  |
|     | Test fill pad - Double Ring Infiltrometer (vertical hydraulic conductivity test – ASTM 3385-94)   |
|     | Purpose: Determine if the specified density/moisture/hydraulic conductivity relationships determined in the laboratory can be achieved in the field with the compaction equipment to be used and at the specified lift thickness. |
|     | Four field density tests performed for each 1000 cubic yards of material placed or a minimum of 4 tests per   |
|     | day.  |
|     | ☐ Nuclear density gauge   |
|     | Connection curve data (ASTM D 1557-01) represented graphically area a week or every 5000 cubic yards of   |
|     | Compaction curve data (ASTM D 1557-91) represented graphically once a week or every 5000 cubic yards of material placed   |
|     | Atterburg limits (ASTM D 4318-93) represented graphically once a week or every 5000 cubic yards of  |
|     | material placed  Hydraulic conductivity tests must be performed on the barrier layer  |
|     | Flexible Membrane Liner (FML):  |
|     | Preconstruction quality control program   |
|     | Tensile strength  |
|     | Layer thickness strength  |
|     | Peel test for the seaming of the material   |
|     | Inspection of placement   |
|     | Inspections of installation of anchors and seals  |
|     |   |
| Gas | monitoring and control Exempt   |
|     | Existing and Proposed Gas Control System description  |
|     | Review gas control system plans and specifications  |

| Review Air SWAT report to determine if gas generation/migration is a problem   |
|--|
|  |
| On-site structure should have less than 1.25% methane by volume  |
| ☐ The site perimeter should have less than 5% methane by volume  |
| Check N, H <sub>2</sub> S, O <sub>2</sub> , CO <sub>2</sub> , and CO levels  |
| Check for non-methane organic compounds (NMOC)   |
| Check integrated surface sample (ISS) data   |
| Check site geology   |
| Gravel and sand promote gas migration and provide preferential flow paths Silt and clay may confine landfill gas to a specific location in the subsurface  |
| Review land development within 1000 feet of the fill area  |
| Check zoning maps  |
| Check land use   |
| Check for the following structures:  |
| Concrete slab-on-grade   |
| Raised foundation  |
| Piling foundation  |
| Basement/cellar  |
| ☐ Water wells  |
| Underground vaults/tanks   |
| Utility lines/trenches   |
| Parking lots   |
| Road   |
| Note: the presence of any of these features could be potential receptors for landfill gas  |
| Review site map showing gas monitoring probe placement   |
| Determine if placement and number of probes is adequate for gas detection  |
| Placed in locations that will detect all off-site migration  |
| Common lateral spacing is 100 - 500 feet although Title 27 specifies spacing less than 1000 feet   |
| Probes should be installed around the perimeter of the fill at the property boundary in native soil (ideally there should be a buffer zone between the refuse fill boundary and the property boundary of 100 ft or greater, especially where native soils are permeable, e.g. sand and gravel) |
| Review monitoring probe construction detail for adequacy   |
| A Licensed Engineer or Registered Geologist stamp  |
| Well logs should be taken  |
| Well description and location map should be recorded   |
| Leachate monitoring and collection system description N/A  |
| Determine if the site has liner and leachate collection system   |
| Note: if site does not have a liner, site has limited leachate collection ability  |
| Review history of site leachate flows, quality of leachate produced, and time frames for dispersion  |
| Review costs for operating and maintaining leachate collection system (including off-site disposal costs)  |
| Closure procedures and tentative schedule  |
| Estimated closure commencement date based on volumetric calculations:  |

| Estimate accounts for the effects of settlement  |           |  |  |  |
|--|-----------|--|--|--|
| Estimate accounts for the volume occupied by daily cover material  |           |  |  |  |
| On site structures removal procedures description  |           |  |  |  |
| Sign installation indicating closure   |           |  |  |  |
| Tentative construction implementation schedule   |           |  |  |  |
| Financial assurance and closure funding section  |           |  |  |  |
| Demonstration of financial responsibility to CalRecycle for closure in at least the amount of the current closestimate (determined by CalRecycle Financial Assurances Section) | sure cost |  |  |  |
| Preliminary closure cost estimate  |           |  |  |  |
| Cost estimate in current year dollars  |           |  |  |  |
| Cost estimates need to meet the following itemized criteria at a minimum:  |           |  |  |  |
| Developed for the activities anticipated for scheduled closure;  |           |  |  |  |
| Closure design;  |           |  |  |  |
| Closure materials;   |           |  |  |  |
| Transportation and hauling;  |           |  |  |  |
| Equipment;   |           |  |  |  |
| Labor;   |           |  |  |  |
| Administration;  |           |  |  |  |
| Quality assurance;   |           |  |  |  |
| Install/upgrade site security;   |           |  |  |  |
| Structural removal;  |           |  |  |  |
| Install/upgrade landfill gas monitoring and/or control systems;  |           |  |  |  |
| 20% contingency  |           |  |  |  |
| Tentative construction health and safety plan  |           |  |  |  |
| Reference materials  |           |  |  |  |
| Preliminary Postclosure Maintenance Plan Contents §21825.  |           |  |  |  |
| Description of the planned uses of the property during the postclosure maintenance period  |           |  |  |  |
| Revegetation Plan  |           |  |  |  |
| Vegetation maintenance procedure description   |           |  |  |  |
| Irrigation plan (if applicable)  |           |  |  |  |
| Final Cover Maintenance Plan   |           |  |  |  |
| Inspection procedures  |           |  |  |  |
| Inspection frequency   |           |  |  |  |
| Notification procedures  |           |  |  |  |
| Repair procedures  |           |  |  |  |
| Final cover repair procedures  |           |  |  |  |
| ☐ Drainage collection system maintenance and repair procedures   |           |  |  |  |
| Settlement monitoring plan   |           |  |  |  |
| Surveying monument locations   |           |  |  |  |

| Surveying frequency                                     |   |  |  |  |
|---|---|--|--|--|
| Landfill Gas Monitoring Plan                            | □ N/A   |  |  |  |
| Parameter list  |   |  |  |  |
| ☐ Monitoring frequency                                  |   |  |  |  |
|   | description (operations and maintenance plan)   |  |  |  |
| Groundwater Monitoring Plan                             | □ N/A   |  |  |  |
| Parameter list  |   |  |  |  |
| ☐ Monitoring procedures description                     |   |  |  |  |
| ☐ Monitoring frequency                                  |   |  |  |  |
| Leachate Monitoring Plan                                | □ N/A   |  |  |  |
| Parameter List  |   |  |  |  |
| ☐ Monitoring procedures description                     |   |  |  |  |
| ☐ Monitoring Frequency                                  |   |  |  |  |
| Postclosure maintenance funding section                 |   |  |  |  |
| ☐ Initial postclosure maintenance cost estimate         |   |  |  |  |
| Cost estimate in current year dollars                   |   |  |  |  |
| Calculated as an annual cost of postclosure maintenance |   |  |  |  |
| ☐ Total postclosure cost is the annual cos              | t estimate multiplied by thirty (30) years  |  |  |  |
| Cost estimates need to meet the follow                  | ring itemized criteria at a minimum:  |  |  |  |
| Site security pursuant to §21135;                       |   |  |  |  |
|   | nal cover including material acquisition, labor, and placement for repair o the effects of settlement, slope failure, or erosion; |  |  |  |
| Maintenance of vegetation (erosion maintenance;         | n resistance) including fertilization, irrigation and irrigation system   |  |  |  |
| Monitoring, operation, and mainte                       | nance of landfill gas monitoring and control systems;   |  |  |  |
| Monitoring, operation, and mainte                       | nance of leachate monitoring and control systems;   |  |  |  |
| <del></del>   | on control systems including clearing materials, blocking drainage levees, dikes, and protective berms.                           |  |  |  |